

**ATLANTIC COAST PIPELINE, LLC
ATLANTIC COAST PIPELINE**

and

**DOMINION ENERGY TRANSMISSION, INC.
SUPPLY HEADER PROJECT**

Implementation Plan

EC6 Attachment 1

Preliminary Construction Schedule for the Atlantic Coast Pipeline



Atlantic Coast Pipeline Project

Activity Name	Original Duration	Start	Finish	2018												2019												2020										
				Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep								
ACP Schedule	608	01-Sep-17	31-Dec-19	ACP Schedule																																		
Major Milestones	0	31-Dec-19	31-Dec-19	<ul style="list-style-type: none"> ▼ Major Milestones ◆ 2019 Construction Finish 																																		
Tree Felling	577	01-Sep-17	31-Mar-19	Tree Felling																																		
2018 WV Tree Felling Window - Migratory Birds	212	01-Sep-17*	31-Mar-18	2018 WV Tree Felling Window - Migratory Birds																																		
2018 VA Tree Felling Window - Migratory Birds	195	01-Sep-17*	14-Mar-18	2018 VA Tree Felling Window - Migratory Birds																																		
2018 NC Tree Felling Window - Migratory Birds	212	01-Sep-17*	31-Mar-18	2018 NC Tree Felling Window - Migratory Birds																																		
2018 WV Tree Felling Window - Bats	137	15-Nov-17*	31-Mar-18	2018 WV Tree Felling Window - Bats																																		
2018 VA Tree Felling Window - Bats	137	15-Nov-17*	31-Mar-18	2018 VA Tree Felling Window - Bats																																		
2019 WV Tree Felling Window - Migratory Birds	212	01-Sep-18*	31-Mar-19	2019 WV Tree Felling Window - Migratory Birds																																		
2019 VA Tree Felling Window - Migratory Birds	195	01-Sep-18*	14-Mar-19	2019 VA Tree Felling Window - Migratory Birds																																		
2019NC Tree Felling Window - Migratory Birds	212	01-Sep-18*	31-Mar-19	2019NC Tree Felling Window - Migratory Birds																																		
2019 WV Tree Felling Window - Bats	137	15-Nov-18*	31-Mar-19	2019 WV Tree Felling Window - Bats																																		
2019 VA Tree Felling Window - Bats	137	15-Nov-18*	31-Mar-19	2019 VA Tree Felling Window - Bats																																		
Construction - Pipeline	452	19-Feb-18	12-Nov-19	Construction - Pipeline																																		
2018 Construction Spreads - Pipeline	297	19-Feb-18	09-Apr-19	2018 Construction Spreads - Pipeline																																		
Environmental - Mitigation Training - Spread 2-1	1	05-Mar-18	05-Mar-18	Environmental - Mitigation Training - Spread 2-1																																		
Construction - Spread 2-1	147	15-Mar-18*	05-Oct-18	Construction - Spread 2-1																																		
Start Construction - Spread 2-1	0	15-Mar-18		◆ Start Construction - Spread 2-1																																		
Restoration- Spread 2-1	30	06-Oct-18*	09-Nov-18	Restoration- Spread 2-1																																		
Environmental - Mitigation Training - Spread 2-2	1	05-Mar-18	05-Mar-18	Environmental - Mitigation Training - Spread 2-2																																		
Construction - Spread 2-2	166	15-Mar-18*	01-Nov-18	Construction - Spread 2-2																																		
Start Construction - Spread 2-2	0	15-Mar-18		◆ Start Construction - Spread 2-2																																		
Restoration- Spread 2-2	30	03-Nov-18*	08-Dec-18	Restoration- Spread 2-2																																		
Environmental - Mitigation Training - Spread 2A	1	05-Mar-18	05-Mar-18	Environmental - Mitigation Training - Spread 2A																																		
Construction - Spread 2A	173	15-Mar-18*	12-Nov-18	Construction - Spread 2A																																		
Start Construction - Spread 2A	0	15-Mar-18*		◆ Start Construction - Spread 2A																																		
Restoration - Spread 2A	30	13-Nov-18*	18-Dec-18	Restoration - Spread 2A																																		
Environmental - Mitigation Training - Spread 3A	1	05-Mar-18	06-Mar-18	Environmental - Mitigation Training - Spread 3A																																		
Start Construction - Spread 3A	0	15-Mar-18*		◆ Start Construction - Spread 3A																																		
Construction - Spread 3A	220	15-Mar-18	21-Oct-18	Construction - Spread 3A																																		
Restoration- Spread 3A	30	22-Oct-18*	26-Nov-18	Restoration- Spread 3A																																		
Environmental - Mitigation Training - Spread 8	0	20-Feb-18	20-Feb-18	Environmental - Mitigation Training - Spread 8																																		
Start Construction - Spread 8	0	28-Feb-18		◆ Start Construction - Spread 8																																		
Construction - Spread 8	192	01-Mar-18*	23-Nov-18	Construction - Spread 8																																		
Restoration- Spread 8	30	27-Nov-18*	07-Jan-19	Restoration- Spread 8																																		
Environmental - Mitigation Training - Spread 10	1	19-Feb-18	20-Feb-18	Environmental - Mitigation Training - Spread 10																																		
Start Construction - Spread 10	0	01-Mar-18*		◆ Start Construction - Spread 10																																		
Construction - Spread 10	163	01-Mar-18*	15-Oct-18	Construction - Spread 10																																		
Restoration- Spread 10	30	16-Oct-18*	19-Nov-18	Restoration- Spread 10																																		
Environmental - Mitigation Training - Spread 6	1	19-Feb-18	20-Feb-18	Environmental - Mitigation Training - Spread 6																																		
Start Construction - Spread 6	0	01-Mar-18*		◆ Start Construction - Spread 6																																		
Construction - Spread 6	153	01-Mar-18*	01-Oct-18	Construction - Spread 6																																		
Restoration- Spread 6	30	02-Oct-18*	05-Nov-18	Restoration- Spread 6																																		
Environmental - Mitigation Training - Spread 4A	1	05-Mar-18	06-Mar-18	Environmental - Mitigation Training - Spread 4A																																		
Start Construction - Spread 4A	0	15-Mar-18*		◆ Start Construction - Spread 4A																																		
Construction - Spread 4A	172	15-Mar-18*	09-Nov-18	Construction - Spread 4A																																		
Restoration- Spread 4A	30	10-Nov-18*	15-Dec-18	Restoration- Spread 4A																																		
Environmental - Mitigation Training - Spread 11	1	19-Feb-18	19-Feb-18	Environmental - Mitigation Training - Spread 11																																		
Start Construction - Spread 11	0	01-Mar-18*		◆ Start Construction - Spread 11																																		
Construction - Spread 11	162	01-Mar-18*	12-Oct-18	Construction - Spread 11																																		
Restoration- Spread 11	30	13-Oct-18*	16-Nov-18	Restoration- Spread 11																																		
Environmental - Mitigation Training - Spread 12	1	19-Feb-18	20-Feb-18	Environmental - Mitigation Training - Spread 12																																		
Start Construction - Spread 12	0	01-Mar-18*		◆ Start Construction - Spread 12																																		
Construction - Spread 12	162	01-Mar-18*	12-Oct-18	Construction - Spread 12																																		
Restoration- Spread 12	30	13-Oct-18*	16-Nov-18	Restoration- Spread 12																																		
2018 - 2019 BRP HDD Construction	372	02-Apr-18	09-Apr-19	2018 - 2019 BRP HDD Construction																																		
HDD - Blue Ridge Parkway	372	02-Apr-18*	09-Apr-19	HDD - Blue Ridge Parkway																																		

Activity Name	Original Duration	Start	Finish	2018												2019												2020								
				Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep						
				2019 Construction Spreads - Pipeline																																
2019 Construction Spreads - Pipeline	190	20-Feb-19	12-Nov-19																																	
Environmental - Mitigation Training - Spread 9	1	20-Feb-19	20-Feb-19																																	
Start Construction - Spread 9	0	01-Mar-19*																																		
Construction - Spread 9	147	01-Mar-19	23-Sep-19																																	
Restoration- Spread 9	30	25-Sep-19*	29-Oct-19																																	
Environmental - Mitigation Training - Spread 1-1	1	06-Mar-19	06-Mar-19																																	
Start Construction - Spread 1-1	0	15-Mar-19*																																		
Construction - Spread 1-1	143	15-Mar-19	01-Oct-19																																	
Restoration- Spread 1-1	30	02-Oct-19*	12-Nov-19																																	
Environmental - Mitigation Training - Spread 1-2	1	06-Mar-19	06-Mar-19																																	
Start Construction - Spread 1-2	0	15-Mar-19*																																		
Construction - Spread 1-2	139	15-Mar-19	25-Sep-19																																	
Restoration- Spread 1-2	30	25-Sep-19*	30-Oct-19																																	
Environmental - Mitigation Training - Spread 7	1	20-Feb-19	20-Feb-19																																	
Start Construction - Spread 7	0	01-Mar-19*																																		
Construction - Spread 7	151	01-Mar-19	27-Sep-19																																	
Restoration- Spread 7	30	28-Sep-19*	01-Nov-19																																	
Environmental - Mitigation Training - Spread 3	1	20-Feb-19	20-Feb-19																																	
Start Construction - Spread 3	0	01-Mar-19*																																		
Construction - Spread 3	141	01-Mar-19	13-Sep-19																																	
Restoration- Spread 3	30	16-Sep-19*	25-Oct-19																																	
Environmental - Mitigation Training - Spread 4	1	06-Mar-19	06-Mar-19																																	
Start Construction - Spread 4	0	15-Mar-19*																																		
Construction - Spread 4	135	15-Mar-19	19-Sep-19																																	
Restoration- Spread 4	30	21-Sep-19*	25-Oct-19																																	
Environmental - Mitigation Training - Spread 5	1	06-Mar-19	06-Mar-19																																	
Start Construction - Spread 5	0	15-Mar-19*																																		
Construction - Spread 5	123	15-Mar-19	03-Sep-19																																	
Restoration- Spread 5	30	04-Sep-19*	15-Oct-19																																	
2019 Commissioning	91	01-Aug-19	31-Oct-19																																	
2019 Commissioning	91	01-Aug-19*	31-Oct-19																																	
Construction - Compressor Station	517	07-Nov-17	30-Oct-19																																	
Marts Compressor Station	464	07-Nov-17	16-Aug-19																																	
Environmental - Mitigation Training - Marts	1	07-Nov-17	07-Nov-17																																	
Start Construction - Marts	0	16-Nov-17*																																		
Construction - Marts	457	16-Nov-17	16-Aug-19																																	
Buckingham Compressor Station	324	22-May-18	16-Aug-19																																	
Environmental - Mitigation Training - Buckingham	1	22-May-18	22-May-18																																	
Start Construction - Buckingham	0	01-Jun-18*																																		
Construction - Buckingham	316	01-Jun-18	16-Aug-19																																	
Northampton Compressor Station	323	20-Feb-18	16-May-19																																	
Environmental - Mitigation Training - Northampton	1	20-Feb-18	20-Feb-18																																	
Start Construction - Northampton	0	01-Mar-18*																																		
Construction - Northampton	316	01-Mar-18	16-May-19																																	
Commissioning Compressor Stations	60	08-Aug-19	30-Oct-19																																	
Commissioning - Compressor Stations	60	08-Aug-19	30-Oct-19																																	
Construction - M&R Station	442	20-Feb-18	31-Oct-19																																	
Pembroke	210	18-Jun-18	05-Apr-19																																	
Environmental - Mitigation Training - Pembroke	1	18-Jun-18	18-Jun-18																																	
Start Construction - Pembroke	0	27-Jun-18*																																		
Construction - Pembroke	203	27-Jun-18	05-Apr-19																																	
Elizabeth River	135	24-Oct-18	30-Apr-19																																	
Environmental - Mitigation Training - Elizabeth River	1	24-Oct-18	24-Oct-18																																	
Start Construction - Elizabeth River	0	02-Nov-18*																																		
Construction - Elizabeth River	128	02-Nov-18	30-Apr-19																																	
Smithfield	167	20-Feb-18	10-Oct-18																																	
Environmental - Mitigation Training - Smithfield	1	20-Feb-18	20-Feb-18																																	
Start Construction - Smithfield	0	01-Mar-18*																																		
Construction - Smithfield	160	01-Mar-18	10-Oct-18																																	



Atlantic Coast Pipeline Project

Activity Name	Original Duration	Start	Finish	2018												2019												2020																	
				17																																									
				Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep			
Woods Corner	257	23-Aug-18	16-Aug-19																																										
Environmental - Mitigation Training - Woods Corner	1	23-Aug-18	23-Aug-18																																										
Start Construction - Woods Corner	0	01-Sep-18*																																											
Construction - Woods Corner	250	03-Sep-18	16-Aug-19																																										
Fayetteville	194	08-Dec-18	05-Sep-19																																										
Environmental - Mitigation Training - Fayetteville	1	08-Dec-18	08-Dec-18																																										
Start Construction - Fayetteville	0	18-Dec-18*																																											
Construction - Fayetteville	188	18-Dec-18	05-Sep-19																																										
Brunswick	354	20-Feb-18	28-Jun-19																																										
Environmental - Mitigation Training - Brunswick	1	20-Feb-18	20-Feb-18																																										
Start Construction - Brunswick	0	01-Mar-18*																																											
Construction - Brunswick	347	01-Mar-18	28-Jun-19																																										
Long Run	345	23-Mar-18	18-Jul-19																																										
Environmental - Mitigation Training - Long Run	1	23-Mar-18	23-Mar-18																																										
Start Construction - Long Run	0	02-Apr-18*																																											
Construction - Long Run	339	02-Apr-18	18-Jul-19																																										
Kincheloe	366	23-Mar-18	16-Aug-19																																										
Environmental - Mitigation Training - Kincheloe	1	23-Mar-18	23-Mar-18																																										
Start Construction - Kincheloe	0	02-Apr-18*																																											
Construction - Kincheloe	360	02-Apr-18	16-Aug-19																																										
Greensville	157	06-Jun-18	10-Jan-19																																										
Environmental - Mitigation Training - Greensville	1	06-Jun-18	06-Jun-18																																										
Start Construction - Greensville	0	15-Jun-18*																																											
Construction - Greensville	150	15-Jun-18	10-Jan-19																																										
Commissioning M&R Stations	60	08-Aug-19	31-Oct-19																																										
Commissioning - M&R Stations	60	08-Aug-19	31-Oct-19																																										